

GEECO

Date : 01-08-2014

Plant : Tuticorin Thermal Power Station		Customer : Tamilnadu Electricity Board
Boiler : 210MW	Unit : IV	APH Size : 2x27 VITM 80"

PERFORMANCE TEST FOR GUARANTEE

Load - 210 MW		
O ₂	APH - A	APH - B
O ₂ Inlet	3.365	3.938
O ₂ Outlet	4.323	4.915
Percentage Leakage	5.17%	5.64%
Average Leakage	5.405%	

Percentage Leakage Guaranteed < 6%

BOILER LOAD : 210 MW

TEST DURATION : 11.00 hrs - 14.00 hrs.

TUTICORIN/TNEB

- S. S. S. (S. SIVASUBRAMANIAM, AEE/BM) AEE/MIV/BM/TTPS
- Perthai (S. CHITHAMBARATHANUPILLAI) JE/MIV/BM/TTPS

GEECO

(M-RAGHUPATHY)

3. Prasanna Kumar (K. PRASANNARASAN) AEE/S.

4. Pradeep Kumar 010814 EXECUTIVE ENGINEER Boiler Maintenance Tuticorin Thermal Power Station TUTICORIN